

Michael J Smith Field Airport Update – April 2023

Fuel Farm Construction

- TBI is finishing up the grant closeout process.

Runway 3-21 Rehabilitation

- TBI submitted the 60% Design documents to the Airport and NCDOA for review this week.

Hangar Layout and Permitting Assistance (Taxilane Widening)

- The final project change order was executed by the Airport on 4/5. This change order decreased the contract amount by \$18,696.23.
- The final pay application was sent to the Airport for execution on 4/21.

Project Little Fish (Hangar 75 Site Work)

- A preconstruction meeting was held on 4/4 and minutes were distributed to attendees.
- Construction NTP was issued for 4/10 with a duration for 56 calendar days. Official contract end date is 6/4.
- Virtual meetings are held weekly on Tuesday afternoons and minutes are distributed to attendees.

Laughton Property Preliminary Permitting Coordination

- TBI has evaluated the Laughton property with the available information and developed a preliminary storm drainage design to satisfy the permitting requirements for the property. This design was forwarded to the Airport this week for review.