

## **Michael J Smith Field Airport Update – September 2020**

### **ALP Update and Narrative Report**

- The Airport Authority approved the Draft Narrative Report and ALP Drawings on 9/10.
- TBI sent the Draft Narrative Report and ALP Drawings to the NCDOA for their review and approval on 9/17.

### **Fuel Farm Construction**

- *Site Work*
  - Submittal review of critical items, including structural design, is complete.
  - NTP for construction phase (45 CD duration) currently on hold until fuel systems submittals are approved in order to coordinate electrical equipment requirements. Fuel systems submittals were received on 9/17. It is anticipated that construction will begin between 9/28 and 10/5, pending the review of fuel systems submittals.
- *Fuel Systems*
  - Submittal packages were received on 9/17 and are currently under review. NTP for Equipment Procurement Phase will be issued once material submittals have been approved. Equipment Procurement phase has a duration of 133 calendar days.
  - NTP for the 14 CD Construction Phase will be issued at the completion of the Equipment Procurement Phase.