

Lee County Highway Department
Report to the County Services Committee – AUGUST 2023

The following represents a report of notable Highway Department activities and explanations of requested board actions:

Status of Current Projects

1. County/Township Crack Fill – Not started
2. Township and County Seal Coat – Beginning week of August 14th.
3. Bradford Twp. HMA – Complete
4. Dixon Twp. HMA – Complete
5. May Twp. HMA – Complete
6. Palmyra Twp. HMA – Complete
7. South Dixon HMA – Not started
8. Sublette Twp. HMA – Complete
9. Viola Twp. HMA – Complete
10. County Shoulder Stone – Not started
11. Nelson Road Bridge Deck Patching - Complete
12. Rockford Road FDR and HMA – Base Stabilization is complete. Waiting for adequate cure before placing HMA.
13. Brooklyn Road Box Culvert – Began August 7.
14. Steward Road Curb and Gutter for ICC/BNSF light and gates project - Complete

The projects above represent approximately \$5,000,000 and involve 30 individual projects.

Other:

Board Action Items:

- *South Dixon Township Salt Shed Intergovernmental Agreement:* Explanation was provided in the June minutes. South Dixon Township Highway Commissioner has reported that the South Dixon Township Board has passed said agreement and now awaiting county approval before proceeding with planning and construction.