

## **Michael J Smith Field Airport Update – April 2022**

### **ALP Update and Narrative Report**

- No change. TBI is working on grant closeout documentation.

### **Fuel Farm Construction**

- *Site Work*
  - Some closeout documentation has been received from Sunland; however, multiple documents are still outstanding from the Contractor before closeout documentation can be processed.
- *Fuel Systems*
  - Project is complete and TBI will work through closeout process in conjunction with the Site Work project.

### **T-Hangars and Taxilanes**

- *General*
  - Design and Construction of this project is divided into 3 projects: Airfield Electrical Vault Procurement, Airfield Vault Electrical Utilities, and T-Hangars & Taxilanes.
- *Airfield Vault Electrical Utilities*
  - Project is complete.
  - The final pay application for construction retainage was executed by the Airport on April 6, 2022.
- *T-Hangars & Taxilanes*
  - Both the southern and northern hangar foundations and slabs are complete. Drainage pipe and structure installation is complete. Taxilane aggregate base course placement and off-pavement grading is underway.
  - The northern hangar materials are now anticipated to be onsite on 4/28 and the southern hangar materials are anticipated to be onsite on 5/19. Multiple erection crews will be onsite to erect both buildings simultaneously.
  - A time extension of 30 calendar days was granted to Trader Construction due to delivery delays of the hangar building materials. Contract duration is now 212 calendar days and the last official contract day is July 10, 2022.
  - Progress meetings are held weekly every Tuesday via zoom. Minutes have been prepared and distributed to attendees for all progress meetings.

### **Runway 3-21 Rehabilitation**

- TBI has started the NEPA documentation process.
- Topographic survey and subsurface investigation data has been received.
- Runway rehabilitation options are currently being developed.
- TBI completed a site visit on 4/13
- A work authorization amendment will be submitted after the completion of the Preliminary Investigation phase to complete the design and bid documents.

### **Hangar Layout and Permitting Assistance**

- Taxilane widening plans are being finalized.
- TBI sent a WA Amendment to the Airport for review on 4/1 in order to provide additional design as well as bidding assistance for the taxilane widening project. Additional design services (specifications) are required due to the Airport wanting to use BIL funds to pay for construction.

### **Project Little Fish**

- Both grants (hangar upfit and new hangar site preparation) are now in place.
- The Airport executed a WA Amendment to provide site preparation design and bidding services for Hangar #75 on 3/22.