

Michael J Smith Field Airport Update – October 2022

Fuel Farm Construction

- *Site Work*
 - TBI is in discussions with Sunland to complete 1-year warranty items. Sunland should complete these repairs within the next month.
- *Fuel Systems*
 - Project is complete and TBI will work through closeout process in conjunction with the Site Work project.

T-Hangars and Taxilanes

- *General*
 - Design and Construction of this project is divided into 3 projects: Airfield Electrical Vault Procurement, Airfield Vault Electrical Utilities, and T-Hangars & Taxilanes.
 - Airfield Electrical Vault Procurement and Airfield Vault Electrical Utilities projects are both complete.
- *T-Hangars & Taxilanes*
 - All contractor punch list items have been completed.
 - The design for the emergency responder radio system was received on 10/4 and was approved by the Airport on the same day. The Fire Marshal approved the design on 10/6. Equipment has been ordered and ETA has not been determined.
 - Conduit, boxes, and fire alarm panels for radio system were completed this week. It is anticipated that cable and antennas will be installed next week. Panels will be installed once received.
 - A temporary CO will be applied for once the delivery date for radio panels is finalized.
 - As all major work items are complete, Progress meetings are no longer being held.

Runway 3-21 Rehabilitation

- TBI received review comments from the NCDOA on the preliminary engineer's report on 10/20. TBI is currently reviewing the comments and will provide comment responses as well as a revised Preliminary engineer's report to both the Airport and NCDOA.
- A work authorization amendment was submitted to the Airport for review on 10/5 and gave the okay to send to the NCDOA for their review on 10/7. TBI received comments from the NCDOA on 10/24. TBI is currently reviewing the comments and will provide comment responses as well as a revised WA Amendment to both the Airport and NCDOA.

Hangar Layout and Permitting Assistance (Taxilane Widening)

- The first bid opening for the Taxilane Widening was held on 10/12 at 2:00pm. Only two bids were received (min. 3 bids required for first bid opening) so bids were returned to bidders.
- The project was re-advertised on 10/16 and bids were opened on 10/26.
- TBI will provide a certified bid tabulation once bids have been analyzed.

Project Little Fish

- The Hangar 75 Site Work 90% Submission was sent to the NCDOA on 9/23 for review.
- Comments were received from the NCDOA on 10/17 and TBI responded to comments on the same day.
- TBI is currently finalizing plans for bidding and will coordinate the advertisement and bid schedule with the Airport.

Laughton Property Preliminary Permitting Coordination

- The scoping meeting request form and project narrative were completed and sent to the NCDEQ on 9/26.
- A scoping meeting was held with the Airport and NCDEQ on 10/20.
- TBI is currently working on some alternatives for the Laughton property based on the guidance from the NCDEQ.