

# Airport Project Status Report April 30, 2024

## Princeton Municipal Airport

### **CLIENT CONTACTS**

Bob Gerold, Public Works Director City of Princeton bgerold@princetonmn.org Michele McPherson, City Administrator City of Princeton mmcpherson@princetonmn.org

### **WORK IN PROGRESS**

Reconstruct Taxiway A & Partial Connecting Taxiways and Replace MITL System (Rebid and Construction)
KLJ #2005-00592 AIP #3-27-0081-018-2021

No change in status. KLJ submitted a draft closeout report to MnDOT for review on January 5, 2023. MnDOT provided initial comments on the report on January 19, 2023 and the City submitted a final credit application on February 8, 2023. KLJ then updated the closeout report and sent to the City for final signatures on February 10, 2023. The City returned the signed closeout report on June 6, 2023 and KLJ submitted to MnDOT for final approval the same day.

### Beacon Replacement – Design and Construction

KLJ #2105-02001 AIP #3-27-0081-020-2022

No change in status. A final walkthrough inspection was held on July 6, 2023. The Contractor cleaned up the remaining punch list items in mid-September. KLJ coordinated the final pay estimate with the Contractor and submitted to the City for approval on October 25, 2023. KLJ has begun working on the closeout report and will finalize once the planning study has been completed.

### Targeted Planning Study and ALP Update

KLJ #2205-00514 AIP #3-27-0081-020-2022

No change in status. The draft ALP was submitted to MnDOT and FAA for review on February 8, 2024. The planning team is finalizing the narrative report and will submit to the FAA for review. The City is working on drafting the deed restrictions in the industrial park for review by FAA. KLJ will work with the City to submit a letter of intent on the parcels along with an exhibit of parcels.

# <u>Automated Weather Observing System (AWOS) Replacement – Phase 1 Final Siting & Phase 2 Design</u> KLJ # 2305-01876 SP #TBD

The project task order and MnDOT state grant request package was sent to the City on February 9, 2024 for approvals/signature. The City returned the signed grant request package on February 22, 2024 which was then submitted to MnDOT the same day. The FAA approved the CATEX on March 22, 2024. The state grant agreement was fully executed on March 25, 2024. KLJ received the signed task order from the City on April 3, 2024 and has begun the foundation and site design work. Soil borings have been completed as well. 90% plans are nearly ready for review, pending responses from the utility servicing the new site.

### **OTHER ITEMS**

KLJ met with the City on April 11, 2024 to discuss the future disposition of the baffles and Light Signal
Clearance Surface (LSCS) for the Runway 16 PAPIs. The FAA noted in the meeting on March 21, 2024
that the airport should plan for a permanent resolution to the trees in the LSCS. KLJ will assist the City in
drafting a letter to the FAA.



• KLJ has assisted City staff and Mr. Mulske in evaluating the siting of an expansion to Mr. Mulske's hangar to remain clear of future setbacks from the realigned taxiway.

### ITEMS REQUIRING ACTION BY CITY/AIRPORT

- Draft deed restrictions for the two parcels in the industrial park and submit to FAA for review.
- Approve and return signed Task Order 10 for the AWOS Final Siting and Design.

### **ITEMS REQUIRING ACTION BY MnDOT Aeronautics**

 Review/sign final closeout report for AIP #3-27-0081-018-2021 (Taxiway A Reconstruction) and forward to FAA.

### **ITEMS REQUIRING ACTION BY FAA**

 Review/sign final closeout report for AIP #3-27-0081-018-2021 (Taxiway A Reconstruction) once received from MnDOT.

Reported by: John Glesne

KLJ Engineering 701-271-5026

John.Glesne@kljeng.com

cc: Mary Lou DeWitt – City of Princeton

Gene Stoeckel – Princeton Airport Advisory Board Mark Johnson, FAA Dakota-Minnesota ADO Sean Johnston, FAA Dakota-Minnesota ADO

Andrew Zielike - KLJ Engineering

marylou@princetonmn.org genestoeckel@gmail.com Mark.R.Johnson@faa.gov Sean.M.Johnston@faa.gov Andrew.Zielike@kljeng.com