



Airport Project Status Report

March 31, 2024

Princeton Municipal Airport

CLIENT CONTACTS

Bob Gerold, Public Works Director
City of Princeton
bgerold@princetonmn.org

Michele McPherson, City Administrator
City of Princeton
mmcpherson@princetonmn.org

WORK IN PROGRESS

Reconstruct Taxiway A & Partial Connecting Taxiways and Replace MITL System (Rebid and Construction)

KLJ #2005-00592 AIP #3-27-0081-018-2021

No change in status. KLJ submitted a draft closeout report to MnDOT for review on January 5, 2023. MnDOT provided initial comments on the report on January 19, 2023 and the City submitted a final credit application on February 8, 2023. KLJ then updated the closeout report and sent to the City for final signatures on February 10, 2023. The City returned the signed closeout report on June 6, 2023 and KLJ submitted to MnDOT for final approval the same day.

Beacon Replacement – Design and Construction

KLJ #2105-02001 AIP #3-27-0081-020-2022

No change in status. A final walkthrough inspection was held on July 6, 2023. The Contractor cleaned up the remaining punch list items in mid-September. KLJ coordinated the final pay estimate with the Contractor and submitted to the City for approval on October 25, 2023. KLJ has begun working on the closeout report and will finalize once the planning study has been completed.

Targeted Planning Study and ALP Update

KLJ #2205-00514 AIP #3-27-0081-020-2022

The draft ALP was submitted to MnDOT and FAA for review on February 8, 2024. The planning team is finalizing the narrative report and will submit to the FAA for review. The City is working on drafting the deed restrictions in the industrial park for review by FAA. KLJ will work with the City to submit a letter of intent on the parcels along with an exhibit of parcels.

Automated Weather Observing System (AWOS) Replacement – Phase 1 Final Siting & Phase 2 Design

KLJ # 2305-01876 SP #TBD

A revised scope and fee was sent to MnDOT on February 4, 2024 and was approved on February 7, 2024. The project task order and MnDOT state grant request package was sent to the City on February 9, 2024 for approvals/signature. The City returned the signed grant request package on February 22, 2024 which was then submitted to MnDOT the same day. The state grant agreement was fully executed on March 25, 2024. Once a signed task order is in place from the City, KLJ will proceed with the design. The FAA approved the CATEx on March 22, 2024.

OTHER ITEMS

- KLJ has scheduled a meeting with the City on April 11, 2024 to discuss the future disposition of the baffles and Light Signal Clearance Surface (LSCS) for the Runway 16 PAPIs. The FAA noted in the meeting on March 21, 2024 that the airport should plan for a permanent resolution to the trees in the LSCS.



ITEMS REQUIRING ACTION BY CITY/AIRPORT

- Draft deed restrictions for the two parcels in the industrial park and submit to FAA for review.
- Approve and return signed Task Order 10 for the AWOS Final Siting and Design.

ITEMS REQUIRING ACTION BY MnDOT Aeronautics

- Review/sign final closeout report for AIP #3-27-0081-018-2021 (Taxiway A Reconstruction) and forward to FAA.

ITEMS REQUIRING ACTION BY FAA

- Review/sign final closeout report for AIP #3-27-0081-018-2021 (Taxiway A Reconstruction) once received from MnDOT.

Reported by: John Glesne
KLJ Engineering
701-271-5026
John.Glesne@kljeng.com

cc: Mary Lou DeWitt – City of Princeton
Gene Stoeckel – Princeton Airport Advisory Board
Mark Johnson, FAA Dakota-Minnesota ADO
Sean Johnston, FAA Dakota-Minnesota ADO
Andrew Zielike – KLJ Engineering

marylou@princetonmn.org
genestoeckel@gmail.com
Mark.R.Johnson@faa.gov
Sean.M.Johnston@faa.gov
Andrew.Zielike@kljeng.com