Attachment A

2023-2024 Fixed Capital Outlay (FCO) Budget Update As of June 30, 2024

		Total Project Budget	Funding Source(s)	New Project				Remaining	FCO Budget Estimated	A storeda		
Category Project Title/Name	Description	(Estimated Project Cost)	Source Amoun	and Cost Revisions	Cost	Expenditures	Encumbrances	Balance	Expense 7/1/23-6/30/24	Actuals 7/1/23-6/30/24	(Over) / Unde	r Comments
Education & General (E&G) Operating Proje	cts ¹	\$1,000,000	E&G Operating Funds \$1,000,0	00 \$0	\$1,000,000	\$0	\$0	\$1,000,000	\$100,000	\$0	\$100,000	
Carryforward (CF) - Small Projects ²		\$13,674,079	CF \$12,404,5 Auxiliary 1,235,00 Contracts & Grants 34,561 Total: \$13,674,0	0 \$4,616,402	\$18,290,481	\$8,369,043	\$5,260,768	\$4,660,671	\$7,436,603	\$4,851,047	\$2,585,556	Actual spend is less than FCO Budget Estimate primarily due to utility chiller (\$1.2M) and CREOL HVAC and BAS controls projects (\$0.9M).
Carryforward (CF) - Large Projects ³												
Biological Sciences Building Renovation, Repairs, and Maintenance	HVAC and other system repairs and upgrades	\$5,000,000	CF \$5,000,0 Total: \$5,000,0		\$4,689,462	\$4,689,462	\$0	\$0	\$858,015	\$547,477	\$310,538	Project is closed.
Research 1 Microgrid and Linear Generators	Research-related project to install linear generators, microgrid, and photovoltaics at the Research 1 building	\$4,700,000	CF \$4,700,0 Total: \$4,700,0		\$4,700,000	\$335,562	\$1,405,358	\$2,959,080	\$740,000	\$260,832	\$479,168	Funding listed is the UCF contribution. Total project funds presented to the BOT in June 2023 included funds committed by external partners. Design was delayed while working through Duke Energy details.
Communication and Media Building Curtainwall and Roof Replacement		\$4,538,800	CF \$4,500,0 PECO 38,800 Total: \$4,538,8	\$13,000	\$4,551,800	\$2,839,464	\$431,940	\$1,280,396	\$1,826,805	\$652,800	\$1,174,005	Project was delayed due to HEERF HVAC projects needing to be completed first.
Chemistry Building Renovation / Remodel	Complete renovation / remodel of the Chemistry Building. The project has multiple phases to allow portions of the building to remain open during construction and avoid the need for swing space	\$40,140,000	General Revenue (SFRF) \$10,000,0 CF 5,140,00 Auxiliary 10,000,0 PECO 15,000,0 Total: \$40,140,0	0 (\$3,460) 00	\$40,136,540	\$2,950,723	\$6,497,990	\$30,687,826	\$2,299,657	\$2,597,212	(\$297,555)	Phase 2A of this project has been awarded and the contractor is scheduled to mobilize in September 2024. Phase 2B is currently under design.
Biological Sciences Building Renovation	Complete renovation of the Biological Sciences building systems and finishes	\$31,990,000	General Revenue (SFRF) \$21,630,0 CF 10,360,0 Total: \$31,990,0	\$0	\$31,990,000	\$2,683,240	\$599,110	\$28,707,649	\$1,897,899	\$2,513,390	(\$615,491)	Project has been awarded and the contractor is scheduled to mobilize in September 2024.
FBC Mortgage Stadium Fire Alarm	FBC Mortgage Stadium fire alarm system replacement	\$3,050,000	CF \$3,050,0 Total: \$3,050,0	(\$1,057,220)	\$1,992,774	\$0	\$1,769,230	\$223,544	\$500,000	\$0	\$500,000	Construction Drawings expected September 20,2024 from the contractor followed by review from the State Fire Marshall.
FBC Mortgage Stadium Structural Steel Coating Maintenance		\$3,750,000	CF \$3,750,0 Total: \$3,750,0		\$3,750,000	\$986,540	\$2,543,780	\$219,680	\$1,237,500	\$986,540	\$250,960	First phase of this project has been completed; second phase to begin at the completion of the 2024 football season.
Northeast Sector Promenade	Northeast Sector Promenade	\$0	CF \$0 Total: \$0	\$2,800,000	\$2,800,000	\$0	\$0	\$2,800,000	\$0	\$0	\$0	Project is currently under design.
UCF at Daytona State College	Interior upgrades and deferred maintenance to support the Institute for Risk Management and Insurance Education	\$10,000,000	CF <u>10,000,0</u> Total: \$10,000,0		\$8,283,497	\$3,321,052	\$3,636,749	\$1,325,696	\$5,000,000	\$3,321,052	\$1,678,948	Roof project was completed and interior renovation of UCF spaces at 90% completion. Expected to be completed with all scope by November 2024.
		Subtotal	Carryforward - Large: \$103,168,	800 (\$274,728)	\$102,894,072	\$17,806,043	\$16,884,157	\$68,203,871	\$14,359,876	\$10,879,303	\$3,480,573	—
State Appropriated Projects 4,6												
Repair, Maintenance, Renovation, Remodel (Sum of Digits)		\$8,498,461	PECO \$8,498,4 Total: \$8,498,4	\$208,839	\$8,707,300	\$6,796,167	\$0	\$1,911,133	\$650,000	\$0	\$650,000	Remaining balance has been allocated to Chemistry and the Lake Nona Cancer Center generator for E&G space in 2024-2025.
John Hitt Library Renovation Phase II	Renovation of existing library spaces	\$45,368,009	CITF \$45,368,0 Total: \$45,368,0	¢A	\$45,368,009	\$18,631,056	\$2,799,079	\$23,937,873	\$2,370,310	\$2,735,650	(\$365,340)	The Library level 4 construction started June 2024 with project budget of \$22.4M. Remaining Library CITF funds not needed for the Level 4 renovations of \$5.4M have been requested to reallocate to the Student Union.

Category	Project Title/Name	Description	Total Project Budget (Estimated Project Cost)	Funding S	ource(s) Amount	New Projects and Cost Revisions	Revised Project Cost	Expenditures	Encumbrances	Remaining Balance	FCO Budget Estimated Expense 7/1/23-6/30/24	Actuals 7/1/23-6/30/24	(Over) / Unde	r Comments
	Arts Complex Phase II - Design Only	Design of a new Performing Arts Complex on UCF main campus	\$2,600,000	CITF Donations Total:	\$2,000,000 600,000 \$2,600,000	(\$600,000)	\$2,000,000	\$1,442,256	\$0	\$557,744	\$98,684	\$139,323	(\$40,639)	Project closed and all \$600k of donation funds have been returned to the Foundation. The remaining CITF funds of \$558k have been requested to reallocate to the Student Union.
Burnett Sc	hool of Biomedical Sciences Controls Upgrade	Upgrade the controls of the Burnett Bio-Medical Sciences Building	\$999,485	PECO Total:	\$999,485 \$999,485	(\$159,462)	\$840,023	\$840,023	\$0	\$0	\$234,987	\$158,260	\$76,727	Project is complete and financially closed-out.
	College of Nursing Building	College of Nursing Building	\$68,781,430	General Revenue (SFRF) E&G Operating Funds Donations PECO Total:	\$29,000,000 500,000 24,500,000 14,781,430 \$68,781,430	\$0	\$68,781,430	\$8,334,290	\$47,956,854	\$12,490,286	\$10,426,901	\$7,628,082	\$2,798,819	Construction in process and is 17% complete. \$2.7M expense variance largely due to steel delays pushed into July 2024. Project is on schedule for timely completion.
Educati	on Complex Fire Alarm Replacement	Education Complex Fire Alarm Replacement	\$589,993	General Revenue (SFRF) PECO Total:	\$443,514.00 146,479 \$589,993	(\$49,377)	\$540,616	\$539,398	\$0	\$1,218	\$589,993	\$539,398	\$50,595	All site work is complete and the project is in financial close-out.
			Subtota	I - State Appropriated:	\$126,837,378	(\$600,000)	\$126,237,378	\$36,583,190	\$50,755,933	\$38,898,254	\$14,370,875	\$11,200,713	\$3,170,162	_
Non-Appropria	ated Projects ^{5,6}													
HVAC renovation	through air filtration systems	HEERF Air Quality Improvement Projects	\$16,563,642	Contracts & Grants Auxiliary Total:	\$16,499,334 64,308 \$16,563,642	(\$393,804)	\$16,169,838	\$15,538,568	\$510,118	\$121,152	\$1,882,762	\$1,388,347	\$494,415	Projects are complete and are in financial close-out.
Student Union	Roof and Building Envelope Repairs	Student Union Roof and Building Envelope Repairs	\$2,763,912	Activity & Svc Fees _ Total:	\$2,763,912 \$2,763,912	\$0	\$2,763,912	\$2,171,683	\$509,009	\$83,220	\$2,333,458	\$1,741,229	\$592,229	All site work is complete. A liquidated damages claim has been submitted to the contractor. Project is in financial close-out.
	Individual Projects under \$2N	м	\$17,447,738	Auxiliary Total:	17,447,738 \$17,447,738	\$5,048,768	\$22,496,505	\$3,305,411	\$10,073,118	\$9,117,977	\$14,026,767	\$3,242,705	\$10,784,062	New project/cost revision column primarily consists of various projects for the following: utility infrastructure (\$2M), housing (\$2M), and parking (\$1M). Individual projects were all less than \$2M.
			Subtot	al - Non-Appropriated:	\$36,775,292	\$4,654,964	\$41,430,256	\$21,015,662	\$11,092,244	\$9,322,349	\$18,242,987	\$6,372,281	\$11,870,706	_
		TOTALS:	\$281,455,549		\$281,455,549	\$8,396,639	\$289,852,187	\$83,773,938	\$83,993,102	\$122,085,145	\$54,510,341	\$33,303,344	\$21,206,997	

Notes

1) Education & General (E&G) Operating Projects is a consolidated line item of all FCO projects, as defined in Board reg 14.001, funded from current year E&G operating funds. No individual project funded in whole or in part shall exceed \$1M, per Board reg 9.007(3)(a)1. 2) Carryforward (CF) - Small Projects is a consolidated line item of all FCO projects with a cost up to \$2M funded in whole or in part from CF funds, pursuant to Board Reg. 14.003(2)(b). Includes replacement of facilities less than 10,000 gross sf. This is a single line item in the FCO budget. For a list of individual projects, refer to the Carryforward Spending Plans (CFSP).

3) Carryforward (CF) - Large Projects includes any FCO project funded in whole or in part from CF funds, where total individual FCO project cost exceeds \$2M, pursuant to Board reg. 14.003(2)(c) and expenditure limits described therein. May also be reflected as one of multiple funding sources under categories State Appropriate Projects and Non-Appropriated

State Appropriated Projects - this category includes all FCO projects utilizing funds originally appropriated as FCO funds by the State of Florida, notwithstanding criteria in Board regulation 14.001. These funds should never be included in the operating budget. Examples, PECO (including Sum-of-Digits) and CITF. Reference Board reg 14.003(12)(d). For the purpose herein, all projects \$2 million or less can be consolidated into a single line item.
Non-Appropriated Projects - this category includes all university FCO projects that have not directly or indirectly used funds appropriated by the State. Examples include private donations, athletic revenues, federal grants, housing/parking revenue bonds, etc. Reference Board reg 14.003(2)(e). For the purpose herein, all projects \$2 million or less can be

6) In light of the definition of "board" (s. 1013.01, F.S.), the requirements of s. 1031.61, F.S., the FCO Budget does not apply to those projects acquired, constructed, and owned by a Direct Support Organization or under a Public Private Partnership.