



Airport Project Status Report

December 31, 2021

Princeton Municipal Airport

CLIENT CONTACTS

Bob Gerold, Public Works Director
City of Princeton
bgerold@princetonmn.org

Michele McPherson, City Administrator
City of Princeton
mmcpherson@princetonmn.org

WORK IN PROGRESS

Reconstruct Runway 15-33, Reconstruct Taxiways and Replace Airfield Lighting (Design)

KLJ #141217110 AIP #3-27-0081-014-2018

KLJ has a final draft FAA project closeout report compiled. An email was sent to MnDOT on May 18, 2021 requesting updated pay summaries. KLJ intends to work with MnDOT during the first week of January to finalize the closeout numbers, and then the closeout package will be forwarded to the city for review/approval.

Reconstruct Runway 15-33, Partial Connector Taxiways and Replace MIRL System, PAPIs & REILs (Construction)

KLJ #141217110 AIP #3-27-0081-015-2019

No change in status. KLJ received the final project documentation from the Contractor on November 18, 2021. KLJ will continue working on the closeout report documents over the coming months.

Reconstruct Taxiway A & Partial Connecting Taxiways and Replace MITL System (Rebid and Construction)

KLJ #2005-00592 AIP #3-27-0081-018-2021

The project contract time began on September 23, 2021. Substantial completion was achieved on November 18, 2021 and the taxiway was opened the following day. Remaining work items will be completed in the Spring of 2022 (permanent pavement markings, staging area restoration, etc.). KLJ submitted a partial pay estimate to the City on December 6, 2021 for review/approval.

AWOS Relocation Preliminary Siting (Study)

KLJ #2105-00730 Non-AIP

No change in status. KLJ finished compiling the additional information requested by the City including preliminary cost estimates, more detailed site impacts, and further agency coordination for both the East Airfield and West Airfield alternatives. These deliverables were submitted on October 4, 2021.

Beacon Replacement – Design and Construction

KLJ #2105-02001 AIP #3-27-0081-019-2022

KLJ has drafted a Scope of Services and submitted to the FAA for review. The FAA approved the scope on December 23, 2021. KLJ is working on finalizing the remaining terms of the project task order and intends to present to the City for review/approval during the first week of January.

OTHER ITEMS

None.

REQUESTED ACTION OF CITY / AIRPORT ADVISORY BOARD

None.



Reported by: John Glesne
KLJ Engineering
701-271-5026
John.Glesne@kljeng.com

cc: Mary Lou DeWitt – City of Princeton
Gene Stoeckel – Princeton Airport Advisory Board
Dan Boerner, PE - MnDOT Office of Aeronautics
Peter Kelly - FAA Dakota-Minnesota ADO
Andrew Zielike – KLJ Engineering

marylou@princetonmn.org
genestoeckel@gmail.com
dan.boerner@state.mn.us
Peter.Kelly@faa.gov
Andrew.Zielike@kljeng.com