

Michael J. Smith Field
T-Hangars & Taxilanes Project
TBI Project No. 2112-1903

Project Schedule
January 21, 2021

Description	Completion Date
Meeting with Airport Selection Committee	10/28/2020
Submit Work Authorization to Airport	11/11/2020
Airport Execution of TBI Contracts	12/9/2021
Permanent Vault Building Procurement Package	
Provide Airport with Vault Building Floor Plan and Specification	12/22/2020
Advertise Permanent Vault Building	1/6/2021
Permanent Vault Building Quote Cutoff	1/20/2021
Second Permanent Vault Building Quote Cutoff	1/27/2021
Airport Authority Awards Vault Building Contract (Pending EDA Acceptance)	1/28/2021
Airport Execution of Vault Purchase Order	2/15/2021
Receive Vault Shop Drawing Submittal from Supplier	3/8/2021
Approve Vault Shop Drawing Submittal	3/15/2021
Vault Building Delivered to Airport	5/31/2021
Vault Electrical Design, Bidding, and Construction	
Topographic Survey and Subsurface Investigations Complete	1/22/2021
Submit 90% Design of Vault Electrical to Airport for Review	2/1/2021
Vault Electrical Bid Documents Finalized	3/5/2021
Advertise Vault Electrical Package	3/7/2021
Vault Electrical Bid Opening	4/6/2021
Vault Electrical Bids to Airport Authority and Award of Contract Recommended	4/8/2021
Issue NTP for Vault Electrical Installation Construction	5/10/2021

Michael J. Smith Field
T-Hangars & Taxilanes Project
TBI Project No. 2112-1903

Project Schedule
January 21, 2021

Description	Completion Date
Vault Electrical Construction Complete	6/18/2021
Commence Completion of Hangar Demolition (By Others)	6/21/2021
T-Hangars & Taxilanes Design, Bidding, and Construction	
Topographic Survey and Subsurface Investigations Complete	1/22/2021
Submit 60% T-Hangar & Taxilane Plans to Airport for Review	2/26/2021
Submit Stormwater Permit Application (Requires 60- to 90-Day Review Period)	3/5/2021
Submit 90% T-Hangar & Taxilane Plans to Airport for Review	3/26/2021
Submit 90% T-Hangar & Taxilane Plans to Review Agencies for Review	3/26/2021
T-Hangar & Taxilane Bid Documents Finalized	4/16/2021
Advertise T-Hangar & Taxilane Project for Bids	4/18/2021
T-Hangar & Taxilane Bid Opening	5/18/2021
T-Hangar & Taxilane Bids to Airport Authority and Award of Contract Recommended	5/27/2021
Issue NTP for T-Hangar Building Procurement Phase	6/16/2021
Receive T-Hangar Shop Drawing Submittal	7/7/2021
Approve T-Hangar Shop Drawing Submittal	7/14/2021
Issue NTP For T-Hangar & Taxilane Construction	7/19/2021
Receive T-Hangar Building Steel Onsite	9/17/2021
Complete T-Hangar and Taxilane Construction	12/22/2021