

VIRGINIA INSTITUTE OF MARINE SCIENCE CAPITAL OUTLAY PROJECT PROGRESS REPORT

268 - 18281 New Research Facility (Replace Chesapeake Bay Hall)

Appropriation Amount: \$76,142,597	Biennium: 2016-2018
Design Team: Baskervill	Obligated to Date: \$72,441,885
Fund Source: VCBA Bonds/General Funds	Contractor: Kjellstrom + Lee

Description: This appropriation funds replacement of the existing Chesapeake Bay Hall building with a new approximately 68,250 square-foot building to provide research, education, and office space for the Departments of Aquatic Health Sciences, Biological Sciences, Fisheries Science, and Physical Sciences.

Progress: The construction project is substantially complete, and occupants have moved into the new facility. Contractors are finalizing systems commissioning, punch list items, LEED certification documentation, and closeout documents. Completion of the new building is anticipated by the end of October. Demolition of the former Chesapeake Bay Hall building is planned to occur in the first quarter of 2025.

268 - 16634 Property Acquisition: VA-NERRS

Appropriation Amount: \$350,000	Biennium: 2000-2002
Fund Source: Federal Funds	Obligated to Date: \$193,000

Description: This appropriation provides for the purchase of properties by the Virginia Estuarine & Coastal Research Reserve System using federal grants.

Progress: No current properties available. The appropriation remains open for future acquisitions.

268 - 16299 Property Acquisition: Master Plan Properties

Appropriation Amount: \$1,210,000	Biennium: 2000-2002
Fund Source: VCBA Bonds Higher Education Operating	Obligated to Date: \$1,208,972

Description: This appropriation provides for the purchase of properties contiguous to the Gloucester Point campus.

Progress: No current properties available. The appropriation remains open for future acquisitions.

