FLORIDA COLLEGE SYSTEM CIP 1

CURRENT STATUS OF FUNDED & BUDGETED PROJECTS FOR YEAR 2024-2025

COLLEGE: Northwest Florida State College

DATE: June 20, 2024

| PROJECT TITLE (Include Site) | SITE No. | FUNDING SOURCE(s) | YEAR(S) FUNDED | | PRIOR APPROPRIATED STATE FUNDS* | ADDITIONAL APPROPRIATED STATE FUNDS REQUIRED* | AMOUNT OF OTHER FUNDS | TOTAL PROJECT COSTS | ON APPROVED SURVEY?** | ON APPROVED PPL?*** | CURRENT STATUS (Select One from List) | ESTIMATED OR ACTUAL COMPLETION DATE |
|--|-------------|-----------------------------|-------------------------------|--------|---------------------------------------|--|--------------------------|------------------------|-----------------------------|---------------------------|--|--|
| Main Campus- Building 100Theater/Arts Roof Replacement/Building envelope | 1 | PECO | 2023-24 | 81,092 | \$1,727,000 | \$0 | \$0 | \$1,727,000 | YES | YES | Complete | 5/1/2024 |
| Main Campus- Building Building 510 Public Safety Roof Replacement | 1 | PECO | 2023-24 | 47,094 | \$1,702,202 | \$0 | \$0 | \$1,702,202 | YES | YES | Complete | 5/1/2024 |
| Main Campus- Building 350 Science Roof Replacement & Exhaust System Replacement | 1 | PECO | 2023-24 | 53,556 | \$657,000 | \$0 | \$0 | \$657,000 | YES | YES | Complete | 3/1/2024 |
| Chautauqua Center- Building 510 Classrooms AHU Replacement/HVAC Upgrade | 3 | PECO | 2023-24 | 12,784 | \$312,952 | \$0 | \$0 | \$312,952 | YES | YES | Complete | 1/6/2024 |
| Main Campus- Building 530 Child Development Center Roof Replacement | 1 | PECO | 2023-24 | 6,590 | \$209,547 | \$0 | \$0 | \$209,547 | YES | YES | Construction | 7/1/2024 |
| Main Campus- Building 500 Roof Replacement and Window Replacement | 1 | PECO | 2023-24 | 66,000 | \$647,870 | \$0 | \$0 | \$647,870 | YES | YES | Complete | 3/1/2024 |
| Main Campus- Upgrade Outdoor Lighting | 1 | PECO | 2023-24 | N/A | \$654,109 | \$0 | \$0 | \$654,109 | YES | YES | Complete | 1/1/2024 |
| South Walton Campus- Replace Card Key Access System Administration/Classrooms | 4 | PECO | 2023-24 | 14,271 | \$121,838 | \$0 | \$0 | \$121,838 | YES | YES | Construction | 8/1/2024 |
| FWB Campus- AHU Replacement/HVAC Upgrade Building 6 & 7 Science Technology | 2 | PECO | 2023-24 | 29,985 | \$1,198,056 | \$0 | \$0 | \$1,198,056 | YES | YES | Complete | 12/1/2024 |
| FWB Campus- AHU Replacement/HVAC Upgrade Builidng 3 Classrooms | 2 | PECO | 2023-24 | 28,288 | \$225,300 | \$0 | \$0 | \$225,300 | YES | YES | Complete | 12/1/2024 |
| FWB Campus- Building 8 VAV Replacement | 2 | PECO | 2023-24 | 30,087 | \$141,974 | \$0 | \$0 | \$141,974 | YES | YES | Complete | 12/1/2024 |
| Main Campus Building 510-First Responder & Public Safety Training Center Renovations. | 1 | PECO | 2023-24 | 42,957 | \$8,200,000 | \$8,570,517 | \$0 | \$16,770,517 | YES | YES | Planning | 1/6/2026 |
| Main Campus- Buidling 410 E-Sports | 1 | Capital Improvement Fees | 2023-24 | 4,000 | \$0 | \$0 | \$24,000 | \$24,000 | YES | YES | Complete | 10/1/2022 |
| Main Campus- Building 410 Adminstration Office Expansion in Preperation of 420 Nursing Program Renovations | 1 | Capital Improvement Fees | 2023-24 | 1,200 | \$0 | \$0 | \$224,000 | \$224,000 | YES | YES | Complete | 6/7/2023 |
| Main Campus- Building 500 Renovations for the Relocation of English/Communications in Preparation of 420 Nursing program renovations | 1 | Capital Improvement Fees | 2023-24 | 4,000 | \$0 | \$0 | \$916,000 | \$916,000 | YES | YES | Complete | 11/1/2023 |
| FWB Campus- Relocation of Radiology from Main Campus to Building #3 | 2 | Capital Improvement Fees | 2023-24 | N/A | \$0 | \$0 | \$966,000 | \$966,000 | YES | YES | Complete | 11/1/2024 |
| Main Campus- Building 420 Renovations for Expanded Nursing Program | 1 | PECO/Grant | 2018,19,20,21, 22.23.24.25 | 69,930 | \$13,000,000 | \$5,500,000 | \$9,070,000 | \$27,570,000 | YES | YES | Construction | 5/1/2025 |
| FWB Workforce Project Building #7 and 8, Renovations of two classrooms and Aditoruim. | 2 | Workforce Grant | 2024 | | \$990,000 | \$0 | \$0 | \$990,000 | YES | YES | Construction | 10/1/2024 |

CIP₁

FLORIDA COLLEGE SYSTEM CIP 1

CURRENT STATUS OF FUNDED & BUDGETED PROJECTS FOR YEAR 2024-2025

COLLEGE: Northwest Florida State College

DATE: June 20, 2024

| PROJECT TITLE (Include Site) | SITE No. | FUNDING SOURCE(s) | YEAR(S) FUNDED | GROSS SQUARE FEET (GSF) | PRIOR APPROPRIATED STATE FUNDS* | ADDITIONAL APPROPRIATED STATE FUNDS REQUIRED* | AMOUNT OF OTHER FUNDS | TOTAL PROJECT COSTS | ON APPROVED SURVEY?** | ON APPROVED PPL?*** | CURRENT STATUS (Select One from List) | ESTIMATED OR ACTUAL COMPLETION DATE |
|---|-------------|-----------------------------|-------------------|-------------------------------|---------------------------------------|--|--------------------------|------------------------|-----------------------------|---------------------------|--|--|
| Renovate Classroom Space in Building 300 Main Campus. | 1 | Capital Improvement Fees | 2024 | | \$70,000 | \$0 | \$0 | \$70,000 | YES | YES | Construction | 8/1/2024 |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |

Add lines as necessary. NOTES:

CIP₁

^{*} Please include any outstanding Facility Enhancement Challenge Grant Projects that remain eligible for future funding and indicate how any state match funds will be used as a note. (Identify by adding FECGP in parentheses at the end of project name.)

^{**} Projects using state funds and/or Capital Improvement Fees must be survey recommended (except for maintenance & repair projects).

^{***} Projects using CO&DS funds must <u>also</u> be included on the constitutionally-required Project Priority List (PPL).