



## Airport Project Status Report

November 30, 2022

Princeton Municipal Airport

### CLIENT CONTACTS

Bob Gerold, Public Works Director  
City of Princeton  
[bgerold@princetonmn.org](mailto:bgerold@princetonmn.org)

Michele McPherson, City Administrator  
City of Princeton  
[mmcpherson@princetonmn.org](mailto:mmcpherson@princetonmn.org)

### WORK IN PROGRESS

#### Reconstruct Runway 15-33, Reconstruct Taxiways and Replace Airfield Lighting (Design)

KLJ #141217110 AIP #3-27-0081-014-2018

No change in status. KLJ submitted the signed FAA project closeout report to MnDOT on January 6, 2022.

#### Reconstruct Runway 15-33, Partial Connector Taxiways and Replace MIRL System, PAPIs & REILs (Construction)

KLJ #141217110 AIP #3-27-0081-015-2019

No change in status. KLJ submitted a draft closeout report to MnDOT for review on May 12, 2022. KLJ will proceed with collecting final signatures for submission to the FAA after MnDOT's review.

#### Reconstruct Taxiway A & Partial Connecting Taxiways and Replace MITL System (Rebid and Construction)

KLJ #2005-00592 AIP #3-27-0081-018-2021

KLJ is finishing an internal review of the draft closeout report and intends to submit this to MnDOT for review in early December. Once MnDOT has finished its preliminary review, the final closeout package will be signed and submitted to MnDOT and the FAA for final review and processing.

#### Beacon Replacement – Design and Construction

KLJ #2105-02001 AIP #3-27-0081-020-2022

The FAA grant for this project was announced on August 30, 2022 with the grant agreement executed on September 9, 2022. On September 26, 2022 the Contractor informed KLJ that the beacon tower is on backorder until March 2023. Due to this delay, construction has been pushed to Spring 2023. KLJ is working with the Contractor on their request for partial payment to cover materials on hand delivered in October.

#### Targeted Planning Study and ALP Update

KLJ #2205-00514 AIP #3-27-0081-020-2022

The FAA grant for this project was announced on August 30, 2022 with the grant agreement executed on September 9, 2022. The wetland delineation report was submitted to the Army Corps of Engineers and counties November 3, 2022. The cultural survey field work was conducted on November 1-3, 2022, with the report currently being drafted. AWOS siting impacts are currently under analysis and KLJ will be scheduling a meeting with the agencies in mid-December.

### OTHER ITEMS

None.

### REQUESTED ACTION OF CITY / AIRPORT ADVISORY BOARD

None.



Reported by: John Glesne  
KLJ Engineering  
701-271-5026  
[John.Glesne@kljeng.com](mailto:John.Glesne@kljeng.com)

cc: Mary Lou DeWitt – City of Princeton [marylou@princetonmn.org](mailto:marylou@princetonmn.org)  
Gene Stoeckel – Princeton Airport Advisory Board [genestoeckel@gmail.com](mailto:genestoeckel@gmail.com)  
Dan Boerner, PE - MnDOT Office of Aeronautics [dan.boerner@state.mn.us](mailto:dan.boerner@state.mn.us)  
Mark Johnson - FAA Dakota-Minnesota ADO [Mark.R.Johnson@faa.gov](mailto:Mark.R.Johnson@faa.gov)  
Andrew Zielike – KLJ Engineering [Andrew.Zielike@kljeng.com](mailto:Andrew.Zielike@kljeng.com)